

ESTABLISHED 1980  
PRESIDENTS  
1980 - 1991 HRINSIN, JOHN A.  
1992 - BERTHOLD, WILLIAM K.



CIVIL / STRUCTURAL /  
LAND SURVEYING

**City of Maplewood  
2019 Capital Improvements**

**Weekly Update  
June 7, 2019**

**To:** Anthony Traxler City of Maplewood  
**From:** Steve Miller Frontenac Engineering  
Ken Olson Frontenac Engineering

---

**Work completed the week ending June 7, 2019:**

Overall project:

- All trees designated for removal have been cut down. There are a few that have their trunks remaining with larger debris laying at the base for future pick up.

Comfort Ave. (Laclede Station Rd. to Oakland Ave.)

- Some supplies were dropped off on site. The street was marked with paint to help the contractor locate areas of need.

Burgess Ave. (ECC to Comfort Ave.)

- The street was marked with paint to help the contractor locate areas of need.

Oakland Ave. (Manchester to Marion Ct.)

- "No Parking" signs were placed on Oakland Ave. Equipment was dropped off at the south end of the project area.

**Work to be started the week ending June 14, 2019:**

Overall project:

- The complete removal of stumps and tree debris should be completed. Stump grinding should be completed.
- Comfort Ave. should be the first street to be worked on. Sidewalks should be the first thing addressed. Milling will be done in approximately 2 months.

**Matters to be addressed:**

1. Improper "No Parking" signs were posted on Oakland. City issued signs were picked up and will be given to the contractor for future placement.

The scheduled work is contingent on weather, concrete breaks, and neighborhood meetings.

[Type here]

Photos



Northeast corner of Comfort and Burgess.



Comfort east of Laclede Station Rd.

[Type here]

WEEK ENDING=====>	6/7/2019	6/14/2019	6/21/2019	6/28/2019	7/5/2019	7/12/2019	7/19/2019	7/26/2019	8/2/2019	8/9/2019	8/16/2019	8/23/2019	8/30/2019	9/6/2019	9/13/2019
Tree Removal															
Comfort Ave. - Concrete															
Burgess Ave. - Concrete															
Oakland Ave. - Concrete															
Lohmeyer Ave. - Concrete															
Lyndover Place - West(Concrete)															
Florent Ave - Concrete															
Sutton Blvd. - Concrete															
Bruno Ave. - Concrete															
Richmond Place - (Concrete)															
Lyndover Place - East(Concrete)															
Milling of 6 Streets															
Asphalt 9 Streets															

AMCON MUNICIPAL CONCRETE, LLC

CONSTRUCTION SCHEDULE FOR: City of Maplewood

2019 Street Improvements