

ESTABLISHED 1980
PRESIDENTS
1980 - 1991 HRINSIN, JOHN A.
1992 - BERTHOLD, WILLIAM K.



CIVIL / STRUCTURAL /
LAND SURVEYING

**City of Maplewood
2019 Capital Improvements**

Weekly Update
August 23, 2019

To: Anthony Traxler City of Maplewood
From: Steve Miller Frontenac Engineering
Ken Olson Frontenac Engineering

Work completed the week ending August 23, 2019:

Overall project:

- Not much paving was done.
- Clean up and backfilling completed.
- Set up of walks and HC ramps

Richmond Place (Oakview Terrace to Sutton Blvd)

- The southern part of Oakland, on the western half, was started this week. The weather prevented the finishing of the street.

Lyndover Place (Oakview Terrace to Bellevue Ave.)

- North side of the street is poured. The concrete has reached strength and is ready to shift.

Work to be started the week ending August 30, 2019:

Overall project:

- Backfilling will resume.
- Driveway aprons will be poured on the north side of Lyndover.
- Tear-out of the east side of the southern half of Richmond. Traffic will shift to the other lane (west bound only). Full lane shift should occur on Monday, depending on weather.
- Pouring the east bound lane of Lyndover may occur later in the week.
- Lyndover should have a lane shift on Tuesday or Wednesday.

Photos



Start of concrete pour on Friday. Richmond Ave. facing west.



Looking west on Lyndover.