

ESTABLISHED 1980  
PRESIDENTS  
1980 - 1991 HRINSIN, JOHN A.  
1992 - BERTHOLD, WILLIAM K.



CIVIL / STRUCTURAL /  
LAND SURVEYING

**City of Maplewood  
2020 Capital Improvements**

**Weekly Update  
June 18, 2020**

**To:** Anthony Traxler City of Maplewood  
**From:** Steve Miller Frontenac Engineering  
Ken Olson Frontenac Engineering

---

**Work completed the week ending June 19, 2020:**

- Maple Ave. (Big Bend Blvd. to Sutton Ave.)
  - They are waiting to pour a coach walk.
  - Backfilling is complete except for the coach walk.
- Bruno Ave. (Bellevue Ave. to Blendon Pl.)
  - Work is completed.
- Rannells Ave. (Big Bend to Bredell)
  - Concrete has been poured from Big Bend to Bredell on the west bound lane. It will be opened on 6/19.
  - Half of the intersections at Florent, southwest corner, and Gerhard, southwest corner, are being torn out on 6/18 and will be poured back on 6/19.
  - The eastern portion of sidewalk on the southside of Rannells, between Florent and Martini has been poured.
  - The sidewalk on the southside between Florent and Gerhard, should be poured back on 6/18 or 6/19.
  - Approximately half of the back filling on the north side of Rannells has been completed.
  - Aprons have been poured back on the north side.
- Flora Ave. (west of Bredell and east of Laclede, one panel of concrete)
  - Work is completed.

**Work to be started the week ending June 26, 2020:**

- Maple Ave. (Big Bend Blvd. to Sutton Ave.)
  - Pour coach walk and backfill if not completed.
- Rannells Ave. (Big Bend Blvd. to Bredell)
  - Start tearing out Rannells on the east bound lane starting at the east end.
  - Pour approximately ½ of the roadway by the end of the week.
  - Complete backfilling the north side of Rannells.

**Overlaying is scheduled to start approximately July 13<sup>th</sup>.**