

ESTABLISHED 1980
PRESIDENTS
1980 - 1991 HRINSIN, JOHN A.
1992 - BERTHOLD, WILLIAM K.



CIVIL / STRUCTURAL /
LAND SURVEYING

**City of Maplewood
2019 Capital Improvements**

**Weekly Update
June 14, 2019**

To: Anthony Traxler City of Maplewood
From: Steve Miller Frontenac Engineering
Ken Olson Frontenac Engineering

Work completed the week ending June 14, 2019:

Overall project:

Comfort Ave. (Laclede Station Rd. to Oakland Ave.)

- Sidewalks and ramps on the North side of the street from Oakland Ave. to Burgess Ave. have been completed.

Burgess Ave. (ECC to Comfort Ave.)

- Sidewalks and two driveway aprons, on the West side of the street, were removed. The driveway aprons were widened and filled with concrete.

Oakland Ave. (Manchester to Marion Ct.)

- Sidewalks on the Northwest half were completed.
- Some excavation was done to place handicap ramps in front of the ECC and on the east side of Oakland just south of Woodland.

Work to be started the week starting June 17, 2019:

Overall project:

- Removal and replacement of sidewalks will continue along Burgess, Comfort, and Oakland Avenues. Concrete placement will be the focus Monday and Tuesday.
- Logs remain on Comfort. Should be hauled off early next week.
- Amcon's excavation crew will be absent Monday and possibly Tuesday to tend to another location.

Photos



Northwest corner of Comfort and Oakland.



West side of Oakland Ave. bordering ECC



New driveway apron on West side of Burgess Ave.

