

ESTABLISHED 1980
PRESIDENTS
1980 - 1991 HRINSIN, JOHN A.
1992 - BERTHOLD, WILLIAM K.



CIVIL / STRUCTURAL /
LAND SURVEYING

**City of Maplewood
2019 Capital Improvements**

**Weekly Update
July 26, 2019**

To: Anthony Traxler City of Maplewood
From: Steve Miller Frontenac Engineering
Ken Olson Frontenac Engineering

Work completed the week ending July 26, 2019:

Overall project:

- The contractor was not able to work Monday due to rain.

Florent Ave. (Jerome to Rannells Ave.)

- All sidewalks and drive aprons along the East side of the road from Jerome to Rannells Ave have been replaced.

Lyndover Pl. (Big Bend Blvd to Sutton Blvd)

- Three more handicap ramps at the corner of Sutton and Lyndover have been replaced.

Lohmeyer Ave. (Big Bend Blvd to Sutton Blvd)

- Sidewalks and handicap ramps along both sides of Lohmeyer have been completed.
- Two driveway aprons were replaced along the South side of the street.

Richmond Place (Oakview Terrace to Sutton Blvd)

- Handicap ramps and sidewalks have been removed and prepared for concrete on the south side of the road.

Work to be started the week ending August 2, 2019:

Overall project:

- Comfort, Oakland, and Burgess Aves will be milled and prepared for asphalt; scheduling of the asphalt overlay itself is still pending.
- Work will continue along Richmond Place from Sutton Blvd to Oakview Terrace.

Photos



Handicap ramp at the SE corner of Lyndover Place and Sutton Blvd.



New driveway apron on Lohmeyer Ave.