

ESTABLISHED 1980
PRESIDENTS
1980 - 1991 HRINSIN, JOHN A.
1992 - BERTHOLD, WILLIAM K.



CIVIL / STRUCTURAL /
LAND SURVEYING

**City of Maplewood
2019 Capital Improvements**

Weekly Update
October 3, 2019

To: Anthony Traxler City of Maplewood
From: Steve Miller Frontenac Engineering
Ken Olson Frontenac Engineering

Work completed the week ending October 4, 2019:

Richmond Place

- Milling of pavement was completed to prepare for asphalt overlay.
- The initial leveling course of asphalt was placed but work was suspended due to a pavement failure east of Oakview Terrace. The contractor will have to come back in and do some full-depth repairs prior to completing the asphalt overlay work and this will be delayed while utility locates are done. Updates on timing of the contractor's work will be provided once known.

Sutton Blvd

- Milling and placing asphalt overlay was completed.
- Additional sidewalk work adjacent to the Ryan Hummert Park was completed.

Work remaining on the project:

Overall project:

- Isolated full-depth pavement repair on Richmond Place.
- Final asphalt overlay on Richmond Place



Richmond Place After Leveling Course



Pavement Failure On Richmond