

ESTABLISHED 1980
PRESIDENTS
1980 - 1991 HRINSIN, JOHN A.
1992 - BERTHOLD, WILLIAM K.



CIVIL / STRUCTURAL /
LAND SURVEYING

**City of Maplewood
2019 Capital Improvements**

Weekly Update
October 11, 2019

To: Anthony Traxler City of Maplewood
From: Steve Miller Frontenac Engineering
Ken Olson Frontenac Engineering

Work completed the week ending October 11, 2019:

Richmond Place

- The street was saw cut in the area where there was pavement failure.

Work remaining on the project:

Overall project:

- Isolated full-depth pavement repair on Richmond Place will continue into next week because of the rain. Tear out will commence on Monday and replacement should occur on Tuesday.
- Final asphalt overlay on Richmond Place: A return date for Dura Seal has been set for Friday October 18. This is pending delays from weather.



The street is saw cut and ready to be excavated.