

ESTABLISHED 1980
PRESIDENTS
1980 - 1991 HRINSIN, JOHN A.
1992 - BERTHOLD, WILLIAM K.



CIVIL / STRUCTURAL /
LAND SURVEYING

**City of Maplewood
2020 Capital Improvements**

**Weekly Update
April 30, 2020**

To: Anthony Traxler City of Maplewood
From: Steve Miller Frontenac Engineering
Ken Olson Frontenac Engineering

Work completed the week ending May 1, 2020:

- Cherry Ave (Pacific Ave. to Elm Ave.)
 - Sidewalks on the west side of the street have been replaced.
 - Backfilling with dirt has been started.
- Maple Ave. (Big Bend Blvd. to Sutton Ave.)
 - All trees have been removed. As of this writing, they were removing the stumps.
- Burgess Ave. (North of Comfort Ave.)
 - Sidewalks and Aprons have been removed.
 - Friday the walks and aprons should be poured.
- Bruno Ave. (Bellevue Ave. to Blendon Pl.)
 - The street has been saw cut.

Work to be started the week ending May 8, 2020:

- Cherry Ave (Pacific Ave. to Elm Ave.)
 - Begin tear out of the east side's walks and aprons.
- Maple Ave. (Big Bend Blvd. to Sutton Ave.)
 - Remove and replace the sidewalks.

PROJECT: MAPLEWOOD STREET PROJECTS 2020 REVISED APRIL 25,2020

