

ESTABLISHED 1980  
PRESIDENTS  
1980 - 1991 HRINSIN, JOHN A.  
1992 - BERTHOLD, WILLIAM K.



CIVIL / STRUCTURAL /  
LAND SURVEYING

**City of Maplewood  
2020 Capital Improvements**

**Weekly Update  
May 22, 2020**

**To:** Anthony Traxler City of Maplewood  
**From:** Steve Miller Frontenac Engineering  
Ken Olson Frontenac Engineering

---

**Work completed the week ending May 22, 2020:**

- Maple Ave. (Big Bend Blvd. to Sutton Ave.)
  - They are waiting to pour a coach walk.
  - Backfilling is complete except for the coach walk.
- Bruno Ave. (Bellevue Ave. to Blendon Pl.)
  - Sidewalks and aprons have been poured.
  - The street repair, to help drainage at Blandon and Bruno, has been poured.
  - The concrete has not been placed for the city's lateral repair. John Meyer requested to let it settle.
- Flora
  - Sidewalk, apron, and street have been poured.
- Rannells Ave. (Big Bend to Bredell)
  - Sidewalks, aprons, and street have been removed west of Big Bend to the east side of Florent.
  - Poor soils have been removed and remediated.
  - Gravel has been placed.

**Work to be started the week ending May 29, 2020:**

- Maple Ave. (Big Bend Blvd. to Sutton Ave.)
  - Pour coach walk and backfill.
- Bruno Ave. (Bellevue Ave. to Blendon Pl.)
  - Backfill accordingly.
- Flora Ave.
  - Backfill accordingly.
- Rannells Ave. (Big Bend Blvd. to Bredell)
  - Start pouring concrete on Tuesday. Finish the intersection by Wednesday.
  - Continue tear out heading west on Rannells on the north lane.