

ESTABLISHED 1980
PRESIDENTS
1980 - 1991 HRINSIN, JOHN A.
1992 - BERTHOLD, WILLIAM K.



CIVIL / STRUCTURAL /
LAND SURVEYING

**City of Maplewood
2020 Capital Improvements**

**Weekly Update
May 29, 2020**

To: Anthony Traxler City of Maplewood
From: Steve Miller Frontenac Engineering
Ken Olson Frontenac Engineering

Work completed the week ending May 29, 2020:

- Maple Ave. (Big Bend Blvd. to Sutton Ave.)
 - They are waiting to pour a coach walk.
 - Backfilling is complete except for the coach walk.
- Bruno Ave. (Bellevue Ave. to Blendon Pl.)
 - The concrete has been placed for the city's lateral repair.
 - Most of the backfilling has been completed.
- Rannells Ave. (Big Bend to Bredell)
 - Concrete has been poured from Big Bend to the centerline of Martini.
 - Pending weather, the remaining concrete shall be poured to the west right of way line of Martini. 7-11's apron and some sidewalk will be poured so that it may open with the east part of Rannells.
- Various repairs
 - 7556 Williams Ave and 7642 Williams Ave. sidewalk repairs.

Work has been delayed this week due to the excessive rain.

Work to be started the week ending June 5, 2020:

- Maple Ave. (Big Bend Blvd. to Sutton Ave.)
 - Pour coach walk and backfill if not completed May 29.
- Bruno Ave. (Bellevue Ave. to Blendon Pl.)
 - Backfill accordingly.
- Flora Ave.
 - Backfill accordingly.
- Rannells Ave. (Big Bend Blvd. to Bredell)
 - Continue tear out heading west on Rannells, on the north lane.
 - Open traffic between Martini and Big Bend.