

ESTABLISHED 1980
PRESIDENTS
1980 - 1991 HRINSIN, JOHN A.
1992 - BERTHOLD, WILLIAM K.



CIVIL / STRUCTURAL /
LAND SURVEYING

**City of Maplewood
2020 Capital Improvements**

**Weekly Update
June 5, 2020**

To: Anthony Traxler City of Maplewood
From: Steve Miller Frontenac Engineering
Ken Olson Frontenac Engineering

Work completed the week ending June 5, 2020:

- Maple Ave. (Big Bend Blvd. to Sutton Ave.)
 - They are waiting to pour a coach walk.
 - Backfilling is complete except for the coach walk.
- Bruno Ave. (Bellevue Ave. to Blendon Pl.)
 - General clean up needs to be performed with minor backfilling.
- Rannells Ave. (Big Bend to Bredell)
 - Concrete has been poured from Big Bend to approximately 500' west of Big Bend and the block between Big Bend and Martini is open to traffic.
 - The contractor is digging out the rest of Rannells and should have that task completed today.

Work to be started the week ending June 12, 2020:

- Maple Ave. (Big Bend Blvd. to Sutton Ave.)
 - Pour coach walk and backfill if not completed.
- Bruno Ave. (Bellevue Ave. to Blendon Pl.)
 - Clean and backfill as needed.
- Rannells Ave. (Big Bend Blvd. to Bredell)
 - Continue tear out heading west on Rannells, on the north lane.
 - Pouring concrete on Monday. Approximately 300'.
 - Open traffic between Martini and Gerhard on Tuesday.
 - Complete sidewalk and drive at 2424 Florent.
 - Pour concrete on the remainder of the west bound lane on Wednesday.
 - Start tearing out the east bound lane of Rannells at the east end working west.

Tuesday and Wednesday may be rainouts.